


# *E-ELT Programme Status*

*- Roberto Tamai -  
20 July 2015*





- Largest optical/infrared telescope in the world
  - 39m segmented primary mirror: transformational step
  - Science: exo-earths, deep universe, resolved populations
  - Design essentially complete, incl. instrumentation roadmap
  
- Project
  - Construction 2014-2024, on Cerro Armazones
    - As *integral part* of the Paranal Observatory ('one more telescope')
  - ESO cost: ~1100 MEUR incl. instruments and contingency




# Science drivers

- Planets in other stellar systems
  - Imaging *and* spectroscopy
  - *The quest for Earth-like exo-planets*
- Stellar populations
  - In galaxies inaccessible today (e.g. ellipticals in Virgo cluster)
  - Across the whole history (i.e. extent) of the Universe
- Cosmology
  - The first stars/galaxies, closer to Big Bang
  - Direct measure of deceleration
  - Evolution of cosmic parameters
  - Dark matter, dark energy
  - Tests of GR around black holes
- The unknown
  - Open new parameter space



# To put it in perspective...



# To put it in perspective...





# E-ELT Overview Description







# Armazones and Paranal



# The E-ELT: overview

## Dome

- 2 FEED contracts
- Erection sequence








# The E-ELT: Main Structure




*The Main Structure is about 2500 tons of steel holding and moving 700 tons of opto-mechanics and electronics around two perpendicular axes (azimuth and altitude) supported on hydrostatic bearings and driven by electrical direct drive motors with a precision of 0.3 arcsec under the maximum wind disturbance.*





# The E-ELT: overview

## Optical design

- 3-mirror anastigmat on axis + 2 flats
- diffraction limited over full 10' FoV
- very low LGS wavefront aberrations



# E-ELT Optomechanics




**M1 Unit**  
 39-m  
 Concave – Aspheric f/0.9  
 Segmented (798 Segments)  
 Active + Segment shape Control



**M2 Unit**  
 4-m  
 Convex Aspheric f/1.1  
 Passive + Position Control




**M3 Unit**  
 4-m – Concave – Aspheric f/2.6  
 Active + Position Control



**M4 Unit**  
 2.4-m  
 Flat  
 Segmented (6 petals)  
 Adaptive + Position Control



**M5 Unit**  
 2.7x2.1-m  
 Flat  
 Passive + Fast Tip/Tilt




**LGSU**  
 (Laser Guide Star Units)  
 Laser Sources + Laser Beacons  
 shaping and emitting

# The E-ELT: overview



## 39m Primary Mirror

- 798 segments mirror +1/family
- 2 x 7 prototypes FEEDs
- prototype support, PACTs, edge sensors

The collecting area will be more than the total collective area of today ground based astronomy!



# M1 Unit




39-m diameter  
 6 x 133 segments (1.4-m)  
 1 x 133 spare segments  
 Total: 931 segments

<b>M1 Mirror</b>	
Outer diameter (mm)	39146.0
Inner diameter (mm)	9418.4
<b>M1 Optical Prescription</b>	
Radius of curvature (mm)	68685
Conic constant	-0.9964064



# M1 Unit



*E-ELT Status, T-Rex Project, 20 July 2015*





# M1 Unit

## Segment Assembly

### 931 x M1 Segments

931 x Blanks + 19 x Spare Blanks  
931 x Segments Polishing

### 4530 x M1 Edge Sensors

4530 x Sensors + 813 x Electronics + Spares  
(100 sensors – 15 x controllers)

### 931 x M1 Segment Supports


& SA Auxiliary Equipment  
[SA Handling Tools, SA Transport Containers,  
SA AIV Tools]

### 2394 x M1 Position Actuators

2394 x Actuators + 798 x Electronics +  
Spares (16 x PACT – 6 x Controllers)

### M1 Auxiliary Equipment

Aux. Sensors, Mass Dummies, Carts, Stands,  
Manipulator, Phasing Gun, Alignment Tools



**Including glass, mechanics, electronics:  
⇒ more than 10 000 components**



# M1 Unit – Segment Supports


**931 x M1 Segment Supports**

**798 x M1 Fixed Frames**


**3 x M1 SA Handling Tools**

**798 x M1 SA Transport Containers**


**1 x M1 SA AIV Tools**




Segment Support



Fixed Frame




Prototype Segment Support



Prototype Fixed Frame



Extraction & Handling



Prototype Transport Container




AIV Tooling




Handling Tool



# M1 Unit – Edge Sensors



**4630 x M1 Edge Sensors  
(Including 100 Spares)**



**813 x Controllers & Electronics  
(Including 15 Spares) – One for 6  
Sensors**


**Dummy Masses  
To equip M1 free edges  
For figuring**

# M1 Unit – Position Actuators

- 2 Stage actuators – nm precision along 15 mm stroke.
- 2 Technologies still competing:
  - Hard PACTs (Piezo) / Soft PACTs (voice coil)




**2410 x Position Actuators  
(Including 16 Spares)**




**804 x Controllers & Electronics  
(Including 6 Spares)  
3 Channels**

# The E-ELT: overview




## 4.1m Secondary Mirror

- M2 unit FEED, 3 polishing studies
- Convex shape
- Looking downward
- passive concept, with warping harnesses
- supported on 18 points, whiffle tree.
- total stiffness has increased.
- passive secondary simplifies the control strategy




# M2 Unit

- Passive 4-m f/1.1 convex mirror, highly aspheric (+ warping harness provision)
- Axial support: 18 points whiffletree + tripods
- Lateral support: 12 tangential struts + fixed lateral and clocking
- Positioning system: hexapod with sub-micron accuracy
- Earthquake protection: mirror restrainers + load limiters




# The E-ELT: overview




## Central tower

- ADC volume
- M3
- Adaptive M4
- Field stabilization M5




# The E-ELT: overview







# M3 Unit

- Active 4-m f/2.6 concave mirror, mild aspheric (warping harness shape control)
- Axial support: 18 points whiffletree + tripods
- Lateral support: 12 tangential struts + fixed lateral and clocking
- Positioning system: hexapod with sub-micron accuracy
- Earthquake protection: mirror restrainers + load limiters




# M4 Unit

- 2.4-m flat adaptive mirror – 6 thin-shell petals only 1.95mm thick!
- ~5300 contactless actuators driving the mirror shape at 1 kHz
- Preliminary Design Study contract completed
- Contracts for Final Design and Manufacturing: awarded







# M5 Unit



**M5 Mirror**




**M5 Electromechanical Subunit**



Prototype Actuator



Scale 1 Prototype Unit




**M5 Local Control System**

**M5 Auxiliary Equipment [Shipping, Handling, AIV]**

**Spare Parts**

# Prefocal Station Overview



Opto-mechanical and optical sensing unit mounted on the Nasmyth platform

Distributes the light from the telescope to the instruments on the platform.


Performs optical sensing to support wavefront control of telescope.

Two PFS in total: one per Nasmyth platform



Representative dimensions approximately W5m x D4.75m x H10m



# Laser Guide Star Units



Toptica 20W VLT AOF Laser Source



Laser Source Control Electronics



TNO 20W VLT AOF Launch Telescope

**6 +1 Laser Sources**  
(Including 1 Spare)  
20/25W Raman Fiber Amplifier

**Local Electronics and Control System**

**Auxiliary Equipment**  
(AIV, handling, shipping, testing)




- 6 Laser Beam Projection Subunits**
- Mechanical Structure & enclosure
  - Beam relay and diagnostics
  - Launch Telescope
  - Baffle towers
  - Cooling
  - Control Electronics



# The E-ELT: instruments overview

## Instrumentation


- 8 instrument concepts Phase A concluded
- 2 post-focal AO modules Phase A concluded




Possible instruments location




MICADO




EAGLE



METIS



OPTIMOS/EVE



HARMONI



# The instruments



See next presentation by Marc Casali



# Recent Development

# A brief of History 1/2

- In December 2012 ESO Council approved E-ELT construction as a Supplementary Programme.
- But
  - not all Member States were in a position to commit then, and
  - Brazil had/has not yet completed its accession,
- The approval was subject to the condition that contracts worth more than 2 M€ could not be awarded until 90% of the E-ELT's cost-to-completion had been committed.
- By June 2014, all 14 Member States had joined the E-ELT resulting in 71% of the E-ELT's cost-to-completion being in hand.



## A brief of History 2/2

- Poland's accession will raise this fraction to 78% in the course of 2015.
- The Brazilian ratification process has progressed well but at present it is not yet completed.
- High risk with:
  - the competing giant telescope projects,
  - the needs of the E-ELT instrument consortia,
  - the dwindling overlap with the foreseen operational period of the James Webb Space Telescope, and
  - the need to maintain the interest of ESO's industrial partners.
- Urged to find a way to allow the project to move forward by end 2014.



# Moving forward

- The achieved approval (December 2014):
  - A two-phase construction plan for the E-ELT, such that the funding needed for Phase 1 does not require the completion of Brazil's ratification of its Accession Agreement or any additional funds from the current Member States.
  - Achieved by moving some 106.5 M€ of scope to Phase 2.
  - Still preserving the superb scientific capabilities of the E-ELT as much as possible;
  - Preserving the current baseline first-light date of 2024 as much as possible; and
  - Avoiding the need for any long-term loans




# Deferred Items (Phase 2)

Item	Priority for restoration in Phase 2
LTAO	1
Atmospheric Monitoring	2
Inner 5 rings of M1 segments	3
7 <sup>th</sup> sector of M1 segments	4
Second PFS	4
2 (out of 6) Laser Guide Star Units	4
De-scope of First PFS (see new Optical Control Project)	5
Power Conditioning	6
Armazones Support Building	7

# Performance

- 39-m resolution 588 segment flux collecting area (100 more than TMT).
  - Still a 39-m, still the biggest telescope
  - In most cases increasing integration time can recover the science
  
- First light high angular resolution science maintained



# The start of a new Era!

- Funding for E-ELT (Phase 1) approved by Council in December 2014!
- This was a critical and timely step to secure momentum:
  - In the team
  - In the Instrument consortia
  - In the industry





# Latest News Poland & Brazil

## ■ Poland accession:

- ✓ Passed Lower House (Sejm) on 5 Mar 2015
- ✓ Passed Upper House (Senate) on 19 Mar 2015
- ✓ Published in the Official Journal on 20 Apr 2015
- ✓ Signature by President Komorowsky ... few days ago!
- Instrument of ratification deposited at Ministry of Foreign Affairs in Paris

## ■ Brazil accession:

- ✓ Approved by House on 19 Mar 2015
- ✓ Approved by Senate on 14 May 2015
- ✓ Legislative decree 99/15 published 19 May 2015
- ✓ To President, Casa Civil & Foreign Affairs 20 May 2015
- Signature by President Rousseff
- Instrument of ratification deposited at Ministry of Foreign Affairs in Paris




# Programme Planning Update (Two-phases approach)

- Planning assumption is to achieve first light in 2024
- Decision to implement 2 years delay (to 2026) deferred to 2016
- Schedule maintained for full, Phase 1 and 2, programme
  - Maintain full duration ‘envelope’ for de-scoped M1 deliverables, PFS A and Lasers
  - Removal of MV power system, Site Monitoring, Building, PFS B,
- Schedule margins gained by the potential deferral of Phase 2 are owned by the Programme Manager
- Budget total and profile reflect only Phase 1 scope, i.e. all Phase 2 budget removed from approved budget total



# E-ELT Full Programme Schedule





# FC Approvals Schedule for 2015-2016


JOB	2014				2015				2016				2017	
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>- 2015</b>														
<b>- CAP.FC -- Finance Committee</b>														
HARMONI Construction					ESO FC Approval - Inst 2 HARMONI + LTAO									
M4 Unit					M4 Unit Phase 2 - Shells - FC Approval									
M4 Unit					M4 Unit - Phase 3/4/5 - FC Approval									
MICADO Construction					ESO FC Approval - MICADO									
METIS Construction					FC Approval - Inst 3 METIS									
MAORY Construction					ESO FC Approval - MCAO									
Programme Quality Assurance					ESO FC Approval - Independent Software V&V service									
Programme Quality Assurance					ESO FC Approval - QA Services									
<b>- 2016</b>														
<b>- CAP.FC -- Finance Committee</b>														
Dome and Main structure					ESO FC Approval - DMS									
M2 Unit					M2 Mirror - FC Approval									
M1 Unit					M1 Segments Polishing - FC Approval									
M2 Unit					M2 Blank - FC Approval									
M2 Unit					ESO FC Approval - M2 Cell									
M3 Unit					ESO FC Approval - M3 Mirror									
M3 Unit					ESO FC Approval - M3 Cell									
Telescope Control					ESO FC Approval - Core integration infra construction									
Permanent Infrastructure					ESO FC Approval - ARM Network Room									
HARMONI ESO Deliverables					ESO FC Approvals - Inst 2 LGS WFS									
MAORY ESO Deliverables					ESO FC Approval - MAORY Detectors									
M1 Unit					M1 Edge Sensors - FC Approval									
<b>- 2017</b>														
<b>- CAP.FC -- Finance Committee</b>														
Optical Control Systems					ESO FC Approval OPC Metrology and Alignment System									
M1 Unit					M1 Position Actuators - FC Approval									
MV Power Conditioning and Distribution					ESO FC Approval - 23 kV Underground Cable Line									
METIS ESO Deliverables					ESO FC Approval Inst 3 Detector									
Optical Control Systems					ESO FC Approval PFS A Optomech sub-unit									
Optical Control Systems					ESO FC Approval PFS A Sensor Arms									
Optical Control Systems					ESO FC Approval PFS A - Phasing Station									
Telescope Control					ESO FC Approval - RTC I									
Permanent Infrastructure					ESO FC Approval - PAR									
Washing and Coating					ESO FC Approval - Mirror washing units									
Washing and Coating					ESO FC Approval - Mirror coatir									
Washing and Coating					ESO FC Approval - Mirror coatir									
Optical Control Systems					ESO FC Approval ELT									







# E-ELT - Overall ESO/Industry share





# Near-term Procurements




# Status of procurement processes (pre-contract)


- **Request for Information** *(identify companies and gather information)*
  - M1 segments polishing (replies received, visit to companies done)
  - M1, M2 and M3 mirror blanks (waiting for replies in July)
  - M2 and M3 cells (in preparation for August)
  - M2 and M3 mirror polishing (ILOs, on-going for replies in October)
  
- **Preliminary Inquiry** *(pre-selection based on financial and tech. info)*
  - Edge Sensors (in evaluation)
  - M1 segment polishing, M2 blank & polishing (in evaluation)
  
- **Three Calls for tender running**
  - Dome and Main Structure (Phase 2 on going)
  - ISVV, Independent SW Validation and Verification Consultancy
  - Quality Assurance and Quality Control Consultancy Service

# Organizational Arrangement

## ISVV Services



## QA Services





# Dome and Main Structure (CfT on-going)

## ■ Dome and Main Structure

- Detailed design, manufacturing, transport, construction (civil engineering), on-site assembly and verification
- CfT on-going,
  - Step 1 (technical and managerial offer): evaluation in progress
  - Step 2 (commercial offer): due date July 2015
- Procurement continues in 2015 (Feb 2016 FC) to run for 9 years



# DMS Call for Tender Planning

✓ Site visit	29 January 2014
✓ Release Call for Tender Phase 1	5 May 2014
✓ Bidders Conference	12 June 2014
✓ <b>Deadline questions phase 1</b>	<b>5 January 2015</b>
✓ <b>Closing date phase 1</b>	<b>31 January 2015</b>
✓ <b>Visit to all bidders</b>	<b>March 2015</b>
✓ <b>Release Call for Tender Phase 2</b>	<b>15 April 2015</b>
✓ <b>Closing date phase 2</b>	<b>17 July 2015</b>
➤ Release BAFO	November 2015
➤ FC Report ready	January 2016
➤ Extraordinary FC	3 February 2016


# Near Term Procurements

- Polishing of the M1 Mirror Segments  
(Phase 1: 588 segments, Phase 2: 343 additional)
  - 1) Pre-polishing
    - CfT planned for Q3 2015 with contract award in Q3 2016.
  - 2) Polishing and integration with segment supports. Delivery to site at Armazones
    - CfT planned for Q3 2015 with contract award in Q3 2016. Contract expected to run for 7 years.
  - Looking for suppliers in MS and Chile with track record in large size, high performance, optics manufacturing and testing
  
- Position Actuators for M1
  - Design, manufacture and deliver Electro-mechanical precision actuators ( $\varphi 1$ : 1764,  $\varphi 2$ : +646) and electronic controllers ( $\varphi 1$ : 588,  $\varphi 2$ : +216) to be mounted on each M1 Cell
  - Procurement start 2016 (TBC) expected to run for 5-6 years
  - Suitable for medium size (turnover 10-15 MEURO) to large suppliers in MS and Chile with track record in high precision position actuators design and manufacturing



# M1 Unit - Blanks and Polishing

- ✓ RFI for blanks procurement: ongoing.
- ✓ RFI for Polishing: completed.
- PI for Polishing: July 2015.
- CfT for Polishing: planned Nov 2015




Pads Bonding



CNC - Cutting



Support integration



Ion Figuring




Blanks



High Precision grinding



Bonnet Polishing and Lapping



Stressed Mirror Polishing



Pre-Polished Roundel Polishing





# Instruments Procurement

## Next steps

- ✓ Recommendation from STC (April)
  - To complete negotiations for construction
- ✓ Approval from Finance Committee (May)
  - To complete negotiations for construction
- ✓ Approval of GTO from Council (June)
- Completion and signature of documentation (Sep)
  - Technical specifications
  - Statements of work
  - Construction agreements



# Status of procurement processes (approved new contracts)

- Two contract awards approved by May FC
  - M4 Shells to REOSC/SAGEM (FR) (signed)
  - M4 Unit final design and construction to AdOptica (IT) (signed)
- Instruments procurements approved by May FC (contingency needed) and GTO approved by Council in June
  - MICADO
  - MAORY
  - HARMONI including LTAO study to PDR
  - METIS
- See details in Marc Casali's presentation



# Status of Running Contracts

## Overview



# Running contracts, and their status

- M1 Segment Support (x2, VDL and CESA):
  - Started early 2015
  - Design to FDR and delivery of 4 qualification models
  
- M4 Cell (AdOptica) and M4 Shell (REOSC)
  - Just signed!
  
- Managerial and DMS Consultancy (Ramboll):
  - on-going
  
- Road and Platform (ICAFAL):
  - Continuing progress (details below)



# M1SS VDL/CESA Parallel Contracts Status

## VDL/TNO Eindhoven/Delft (The Netherlands)




- Contract Signature: 14.12.14
- Kick Off: 26.01.15
- Last PM(5): 10.06.15
- PDR: 02.09.15 (T<sub>0</sub>+8M) Confirmed

## CESA Madrid (Spain)

- Contract Signature: 14.01.15
- Kick Off: 10.02.15
- Last PM(3): 13.05.15
- PDR: October 2015 (T<sub>0</sub>+8M) Open





# M4 Unit, Demonstration Prototype final optical tests (Q1 2015)



# M4 Unit Design & Manuf. Contract

- M4 unit with c.a. 5300 actuators, able to do adaptive optics correction at 1kHz with nanometric precision
- Final design, manufacturing, integration, testing, integration in Europe, transport to site, reintegration and verification on site
- Contract signed on 19 June 2015



# M4 Shell Contract

- Manufacturing of 2 sets of 6 shells (blank, polishing, testing)
- Diameter 2.4m, 1.95mm thick 10nm RMS figuring errors
- Completion in 8 years  
(First set in 5 years, 2<sup>nd</sup> set in 8 years)
- Contract signed on 8 July 2015





# Most Recent Progress

- Road By-pass at the connection of the new E-ELT Road with the B710 near Paranal





# Most Recent Progress





# Most Recent Progress





*E-ELT Status, T-Rex Project, 20*





# Most Recent Progress





# Most Recent Progress



*E-ELT Status, T-Rex Project, 20 July 2015*





# Most Recent Progress



*E-ELT Status, T-Rex Project, 20 July 2015*



# Most Recent Progress



*E-ELT Status, T-Rex Project, 20 July 2015*







# Most Recent Progress





# Most Recent Progress





# Most Recent Progress






# Most Recent Progress





# Most Recent Progress (20 May 2015)





# Most Recent Progress





# Most Recent Progress (20 May 2015)





# Most Recent Progress (20 May 2015)





# On-site work





# On-site work






# On-site work



# Most Recent Progress





E 220/66 KV PAPOSO S/E 220/66 KV PAPOSO

© 2015 Cnes/Spot Image  
 Image Landsat  
 Image © 2015 DigitalGlobe  
 Image © 2015 CNES / Astrium

Google



